

## PROJECTS UNDER CONSTRUCTION

Project #	Project Name	Project Status	Project Funding	Project Manager
PJ 2144	Clayton Rd-Treat Blvd Intersection Improvements	<p><i>Widen the Clayton Road/Treat Blvd intersection and upgrade the traffic signal.</i></p> <p>Construction of the project is underway. PG&amp;E on site as of Sept. 28th to begin pulling cable in advance of overhead wire removal. PG&amp;E working sporadically. Staff trying to acquire definitive schedule and accelerate. Staff also working on claim package to get reimbursement from PG&amp;E for delay costs.</p>	Measure-J & Measure-C Grant Funds	<p>Mark Migliore  <a href="mailto:mark.migliore@cityofconcord.org">mark.migliore@cityofconcord.org</a>            925-671-3422</p>
PJ 2193	Electric Vehicle Replacement	<p><i>Purchase ten (10) Electric Vehicles (EVs) and install charging stations to replace certain City fleet vehicles currently in need of replacement with clean-air vehicles.</i></p> <p>City Council award on August 2nd. City held precon on Sept. 19th for anticipated November start. Contracts executed. Engineering sent notifications in advance of project start advising of schedule for Corp Yard and PD locations. Corp Yard to begin on November 1 and complete approximately November 15. City Hall notification to be distributed week of November 28.</p>	Fleet Replacement Fund	<p>Mark Migliore  <a href="mailto:mark.migliore@cityofconcord.org">mark.migliore@cityofconcord.org</a>            925-671-3422</p>
PJ 2239	Central Concord Pedestrian Improvements & Streetscape	<p><i>This project will construct pedestrian infrastructure improvements by installing secure crossings that will connect the Monument Corridor community to the business districts along Willow Pass Road.</i></p> <p>Project was awarded in August. Construction for this project began mid-September. Project completion is scheduled for mid-February 2017, weather permitting.</p>	Measure-J TLC; Gas Tax; and Measure-C Funds	<p>Bernard Enrile  <a href="mailto:bernard.enrile@cityofconcord.org">bernard.enrile@cityofconcord.org</a>            925-671-3031</p>

## PROJECTS UNDER CONSTRUCTION

PJ 2242	Replace Pump Components at 4 Parks	<p><i>Replace Pump Systems at Ellis Lake, Newhall Park, Cambridge Park, and Concord Community Park.</i></p> <p>Concord Community park equipment installed; work complete in April 2016, fencing work complete; irrigation line scheduled for winter 2016. Public Works continues scoping work for Ellis Lake Park. Also assembling package for work at Newhall Park; Request for proposal in October 2016.</p>	Measure WW; Parkland Fees - Zone A; Parkland Fees - Zone C	<p style="text-align: center;">Mark Migliore  <a href="mailto:mark.migliore@cityofconcord.org">mark.migliore@cityofconcord.org</a>            925-671-3422</p>
PJ 2276	Detroit Avenue Pedestrian & Bicycle Improvements	<p><i>Construct sidewalk and accessibility improvements, traffic signal improvements and bike lanes along Detroit Avenue between Monument Boulevard and Clayton Road.</i></p> <p>Streetlights installed. Await schedule to energize. All contractor electrical work completed. Activation schedule has been requested on numerous occasions with no response. Hopefully activation will occur in November 2016 and project close out in December 2016.</p>	Congestion Mitigation and Air Quality Improvement Program (CMAQ) Funds; Measure-J	<p style="text-align: center;">Mark Migliore  <a href="mailto:mark.migliore@cityofconcord.org">mark.migliore@cityofconcord.org</a>            925-671-3422</p>
PJ 2285	Various Locations in the City of Concord – Upgrade Existing Traffic Signals, Install New Traffic Signals, and Related Improvements Including ADA Upgrades	<p><i>Provide traffic signal upgrades on Willow Pass Rd and nearby intersections.</i></p> <p>Notice to Proceed was sent to contractor for a start date of Sept. 26, 2016. Construction is proceeding.</p>	Highway Safety Imp. Program (HSIP); Measure-J; Prop. 111	<p style="text-align: center;">R. McHale  <a href="mailto:rod.mchale@cityofconcord.org">rod.mchale@cityofconcord.org</a>            925-671-3361</p>
PJ 2292	City of Concord Pavement Rehabilitation	<p><i>Grind and resurface Concord Blvd from Port Chicago Hwy to 6th Street, and on Arnold Industrial Way from Port Chicago Hwy to Pike Lane, including sidewalk and curb ramp upgrades.</i></p> <p>All work completed except for two striping punch list items. Expect completion in November to enable acceptance by City Council in December 2016.</p>	Surface Transportation Program (STP)/ CMAQ; Measure-J	<p style="text-align: center;">Mark Migliore  <a href="mailto:mark.migliore@cityofconcord.org">mark.migliore@cityofconcord.org</a>            925-671-3422</p>

## PROJECTS UNDER CONSTRUCTION

PJ 2293	Traffic Signal Oak Grove & Sierra	<p><i>Install new traffic signal and related improvements at the intersection of Oak Grove Road and Sierra Road.</i></p> <p>Project combined with PJ 2285; see project PJ 2285 for status.</p>	HSIP; STP/CMAQ; Prop. 111	<p style="text-align: center;">Rod McHale  <a href="mailto:rod.mchale@cityofconcord.org">rod.mchale@cityofconcord.org</a>            925-671-3361</p>
PJ 2307	Franquette Pedestrian & Bicycle Trail Connection	<p><i>Construct trail, curb, gutter, sidewalk and provide bike route signage along Meadow Lane and Market Street to the tunnel under Hwy 242, as well as installation of bike route signage along Franquette Avenue to Willow Pass Road.</i></p> <p>Project was awarded in July. Construction is ongoing and will be completed early November 2016, weather permitting.</p>	CC Pedestrian, Bicycle & Trail Facilities; Measure-J	<p style="text-align: center;">Bernard Enrile  <a href="mailto:bernard.enrile@cityofconcord.org">bernard.enrile@cityofconcord.org</a>            925-671-3031</p>
PJ 2331	FY 14-15 Pavement Rehabilitation	<p><i>Pavement Rehabilitation on Salvio St. from Parkside Dr. to Port Chicago (plus new sidewalk on north side of street) and Oak Grove Rd from Monument to Whitman. Project will include installation of storm drain and fiber optic conduit on Salvio St. and fiber optic conduit on Oak Grove Road.</i></p> <p>Construction contract was awarded by City Council on June 14, 2016. Completed construction of storm drain line along Salvio Street between Parkside Drive and Olympic High School; construction of concrete sidewalk and curb ramps along the north side of Salvio Street is completed. Paving on Salvio Street and Oak Grove Road is anticipated to be complete by Thanksgiving Day, weather permitting.</p>	Measure Q	<p style="text-align: center;">Mario Camorongan  <a href="mailto:mario.camorongan@cityofconcord.org">mario.camorongan@cityofconcord.org</a>            925-671-3021</p>
PJ 2347	Willow Pass Park Lights Replacement	<p><i>Aging field lighting in fields 2, 3, and 4 in Willow Pass Park will be replaced. Upgrade lighting control systems will be installed.</i></p> <p>Construction began on July 18th. Construction is substantially complete. Project acceptance will be scheduled for January Council meeting.</p>	General Fund	<p style="text-align: center;">Bernard Enrile  <a href="mailto:bernard.enrile@cityofconcord.org">bernard.enrile@cityofconcord.org</a>            925-671-3031</p>

## PROJECTS UNDER CONSTRUCTION

PJ 2351	Ellis Lake Park Restrooms	<p><i>Construct ADA compliant restroom at Ellis Lake Park.</i></p> <p>Restroom building complete and ready for delivery. Site work contract executed. Staff held precon meeting on Sept. 22. Notification letter prepared. Notice To Proceed issued on October 19th. Grading and utilities in progress. Developing plan for building delivery in November 2016.</p>	General Fund	<p style="text-align: center;">Mark Migliore  <a href="mailto:mark.migliore@cityofconcord.org">mark.migliore@cityofconcord.org</a>            925-671-3422</p>
PJ 2359	Measure Q Pavement Repair Project 1 (Project 2359)	<p><i>Pavement rehabilitation on Hillsborough Dr. from Labrador Street to St. George Drive and along E. Olivera Road from Port Chicago Highway to Wexford Drive; pothole/base repairs along E. Olivera Road from Wexford Drive to Willow Pass Road; misc. concrete improvements as needed.</i></p> <p>Full Depth Reclamation (RDR) was completed for both Hillsborough Dr. and E. Olivera Road. Paving will follow the week of November 7th, weather permitting.</p>	Measure Q	<p style="text-align: center;">Mario Camorongan  <a href="mailto:mario.camorongan@cityofconcord.org">mario.camorongan@cityofconcord.org</a>            925-671-3021</p>
PJ 2362	Measure Q Pavement Repair Project 3 (Project 2362)	<p><i>Pavement rehabilitation improvements on Walters Way from Detroit Ave. to Monument Blvd., and intersection of Monument Blvd./Detroit Ave.; replacement of traffic signal loop detectors; misc. concrete improvements as needed.</i></p> <p>Grinding and paving (leveling course) at Detroit Ave./Monument Blvd. was completed the night of October 26th. Final paving course (rubberized asphalt) will be completed the week of November 1st, weather permitting. Grinding and paving of Walters Way is scheduled the week of November 1st, weather permitting.</p>	Measure Q	<p style="text-align: center;">Mario Camorongan  <a href="mailto:mario.camorongan@cityofconcord.org">mario.camorongan@cityofconcord.org</a>            925-671-3021</p>

**PROJECTS UNDER CONSTRUCTION**

PJ 2364	Measure Q Pavement Repair Project 4 (Project 2364)	<p><i>Pavement pothole and base failure repairs (approximately 200,000 SF on 9.5 miles of city streets) at various locations Citywide.</i></p> <p>Repairs of pothole and base failures has started on Willow Pass Road, between Landana Drive and Farm Bureau Road. Work continues to other locations city wide the week of November 7th, weather permitting.</p>	Measure Q	<p>Mario Camorongan <a href="mailto:mario.camorongan@cityofconcord.org">mario.camorongan@cityofconcord.org</a> 925-671-3021</p>
---------	--	---	-----------	---