

**REPORT TO MAYOR AND COUNCIL**

TO THE HONORABLE MAYOR AND CITY COUNCIL:

DATE: October 14, 2014

SUBJECT: ACCEPT THE IMPROVEMENTS FOR PROJECT NO. 2245 (WILLOW PASS ROAD TRUNK SEWER UPGRADE) CONSTRUCTED BY CALIFORNIA TRENCHLESS, INC. OF DUBLIN; AND DIRECT THE CITY CLERK TO FILE A NOTICE OF COMPLETION (FUNDED BY: SEWER ENTERPRISE FUNDS)

Report in Brief

California Trenchless, Inc. of Dublin has completed all work on Project No. 2245 (Willow Pass Road Trunk Sewer Upgrade) and has provided the required warranty.

Staff recommends that the City Council accept the improvements for Project No. 2245 (Willow Pass Road Trunk Sewer Upgrade) constructed by California Trenchless, Inc.; and direct the City Clerk to file a Notice of Completion.

Background

On May 27, 2014, the City Council awarded a Construction Contract in the amount of \$326,130 to California Trenchless, Inc. (CTI) for Project No. 2245 (Willow Pass Road Trunk Sewer Upgrade). The project replaced deteriorated 10-inch and 12-inch sanitary sewer trunk lines along Willow Pass Road between Galindo Street and Mira Vista Terrace in order to improve sewer flows and reduce the potential for overflows. The specific project scope included: traffic control, by-pass pumping of sewer flows, pipe bursting replacement of sewer mains and laterals, cleanout installation, manhole replacement and modifications, potholing of existing utilities and all other work shown on the Plans and Specifications.

Discussion

CTI has completed all work on Project No. 2245. Staff has inspected the work for compliance with the project plans and specifications. CTI has provided the required 10% warranty bond, which guarantees the work from defects for one year.

**ACCEPT THE IMPROVEMENTS FOR PROJECT NO. 2245
(WILLOW PASS ROAD TRUNK SEWER UPGRADE); AND DIRECT
THE CITY CLERK TO FILE A NOTICE OF COMPLETION**

October 14, 2014

Page 2

Fiscal Impact

The original construction contract was approved and awarded in the amount of \$326,130. The final contract included one deductive change order (CCO#1) totaling \$1,601.56, reducing the total amount of the construction contract to \$324,528.44. CCO#1 included some additional costs related to unanticipated work, including extra trenching, sewer lateral spot repairs, as well as modification of two manholes. These charges were offset by a credit given to the City by the Contractor for items that were removed from the project scope after CCTV and pot-holing deemed them unnecessary.

Public Contact


The City Council agenda was posted.

Recommendation for Action

Staff recommends that the City Council accept the improvements for Project No. 2245 (Willow Pass Road Trunk Sewer Upgrade) constructed by California Trenchless, Inc.; and direct the City Clerk to file a Notice of Completion.

Prepared by: Shannon Griffin
shannon.griffin@cityofconcord.org


Reviewed by: Robert Ovadia, PE
City Engineer
robert.ovadia@cityofconcord.org



Valerie J. Barone
City Manager
valerie.barone@cityofconcord.org

Reviewed by: Victoria Walker
Director of Community & Economic Development
victoria.walker@cityofconcord.org

Attachment 1: Project Location Map



LOCATION MAP

PROJECT NO. 2245

WILLOW PASS ROAD TRUNK SEWER UPGRADE

NO SCALE